LIST OF ONGOING WORKS UNDER ZILLA PARISHAD, SUB-DIVISION DIGLIPUR N&M ANDAMAN
JANUARY-2025

Sl.No	Name of work	A/A & E/S Ref.		Agreement No		Name of Agency/ Contractor	Date of start		Date of Completion		Physical Progress (%)	Sector	Remarks
		No. & date	Amount	No. & date	Amount		Stipulated	Actual	Stipulated	Actual			
1	Preparation of Embankment and back topping metalling from Shanti Biswas house to Manju Halder house at Sitanagar ward no.07 under Zilla Parishad work.(700.00 Mtrs)	Order No. 125 dt 15/09/2021	99,78,094.00	EE/N&M/ZP/MB/ 2021-22/02 dated 09/03/2022	##########	Shri Goutam Biswas, Govt contractor, Diglipur	25-03-2022	14-03-2022	24-03-2023	-	92%	Road Sector	Premix and seal coat work under progress
2	Repair & Maintenance of community Hall near sitla & Mandir at ward No. 07, Sitanagar, sub division Diglipur.	MO.NO.278 dt. 23/11/2023	22,28,128.00	EE/N&M/ZP/MB/ 2023-24/13	₹ 15,74,340.00	Shri. Brijesh Tiwari Govt. Contractor, Diglipur	02-03-2024	04-03-2024	01-09-2024		100%	General Sector	Bill passed
3	Construction of village road from APWD road to Indumoti house (Earth work only) at Madhupur ward No. under Zilla Parishad work .(320.00 Mtrs)	Order No. 24 dt 28/01/2020	44,21,701.00	EE/N&M/ZP/MB/ 2021-22/01 dated 22/04/2021	₹ 37,97,580.00	Shri Uttam kr. Saha, Govt contractor, Diglipur	08-05-2021	-	07-01-2022	-	30%	Road Sector	Earth work completed and require to profile maintenance of the road. And starting point of the road has fencing by people of this area. Work is held up by contractor. Show cause notice issued by EE/ZP/N&MA under clause 3 vide 3-1(EE/ZP/N&M/ZP/MB/2023-24/75 DT. 26/02/2024 .
4	Repair & Maintenance of Toilet Block of Kalara Junction at ward no. 03 under Gram Panchayat Nabagram.	Order No. 338 dt 03/10/2024	3,71,000.00	EE/N&M/ZP/MB/ 2024-25/03 dated 26.11.2024	₹ 3,00,894.00	Shri. Ranjit Baroi, Govt Conatractor Diglipur	07-12.2024	02-12-2024	06-03-2025		13%	General Sector	Repair to plaster and plinth protection work under progress.
5	Repair & Maintenance of Rural Road from Girls Hostel to Haripriya Phar (Karthick Pahar) house to Naveen nagar under Zilla Parishad Diglipur.	Order No. 339 dt 03/10/2024	41,89,513.00									Road Sector	tender under the finalization stage

6	Repari and Maintenance of Kitchen Shed at VKZPV RK Gram	Order No. 340 dt 03/10/2024	37,08,093.00									General Sector	PG letter issued on 02/01/2025
6	C/o. Ring well near the house of Smti. Surja Rani Mondal at Milangram Ward No-1 Under Gram Panchayat Laxmipur	Order No. 370 dt 01/11/2024	6,27,723.00	EE/N&M/ZP/MB/ 2024-25/04 dated 18/12/2024	₹ 4,56,033.10	Shri. Naveen Kumar Kashyap, Govt Conatractor Diglipur	28-12-2024		28-04-2025			General Sector	work awarded
7	Renovation of Blacktop road from Main road to MC George house, (Shyamala road) at Keralapuram	Order No. 391 dt 28/11/2024	62,76,359.00									Road Sector	PG letter issued on 02/01/2025
8	Repair & Maintenance of CC road from Ganesh Das house to Sukharanjan Das house at Subashgram ward No. 06 under Gram Panchayat Subashgram.	Order No.417 dt 12/12/2024	25,06,940.00									Road Sector	PG letter issued on 06/01/2025