LIST OF ONGOING WORKS UNDER ZILLA PARISHAD, SUB-DIVISION MAYABUNDER N&M ANDAMAN
JANUARY-2025

Sl.No	Name of work	A/A & E/S Ref.		Agreement/ Work Order		Name of Agency/ Contractor	Date of start		Date of Completion		Physical Progress (%)	Sector	Remarks
		No. & date	Amount	No. & date	Amount		Stipulated	Actual	Stipulated	Actual			
1	Annual repair & Maintenance of Zilla parishad building at lucknow -I	Order No. 84 dt. 22/02/2024	44,07,471.00	EE/N&M/ZP/MB/ 2023-24/15	₹ 34,39,195.00	M/s Sharma Trading Com. Govt. Contractor, Mayabunder	24-03-2024	15-03-2024	23-11-2024		78%	Maintenance Sector	Electrical work in progress..
2	Repair and Mintenance of Zilla Parishad Community Hall at Mayabunder	MO.NO.44 dt. 1/02/2024	57,70,317.00	EE/N&M/ ZP/MB/2023-24/16	39,37,664/-	Shri. St. George construction, Govt. Contractor	25-03-2024	14-03-2024	24-11-2024		20%	matching grand Sector	Final notice under Clause 3 issued.to contractor
3	Repair & Maintenace of road from Kasim house to Abdul Hai house at Pokadera ward No. 04.(368.90 Mtrs)	MO.NO.196 dt. 28/12/2023	26,79,195.00	EE/N&M/ZP/MB/ 2023-24/14	₹ 26,76,260.00	Shri. Bhagwan sing Govt. Contractor, Mayabunder	23-03-2024	15-03-2024	22-09-2024		100%	Road Sector	Bill under process
4	Renovation of Zilla Parishad Hall at Tugapur No. 07 i/c electrical works under Gram Panchayat Pahalgaon.	MO.NO.87 dt. 26/02/2024	16,11,679.00	EE/N&N/ZP/MB/2023-24/17	12,97,743.00	Shri. S.B Sharma Govt. Contractor, Mayabunder	15-07-2024		14-01-2025		80%	General Sector	Painting under process
5	Repair & Maintenance of C.C. Footpath at Mumtaz Tikri ward No. 06 under Gram Panchayat Pokkadera	Order No. 337 dt 03/10/2024	15,13,450.00	04/EE/N&M/ZP/ GS/MB/ 2024-25	₹ 11,20,593.00	Shri. Bhagwan sing Govt. Contractor, Mayabunder	30-11-2024		01-03-2025		35%	General Sector	footpath and Handrail work in progress